

ROUNDBABOUTS INTERSECTION FLINDERS ROAD & ALBATROSS ROAD & FLINDERS ROAD UPGRADE

Construction Timing Summary (23 May 2018)



1. Primary roundabout – Flinders Rd & Albatross Rd

- Start date – 30 August 2017
- Initial completion date – end October 2017
- Revised completion date due to power relocation delays 30 November 2018
- Final surfacing to be completed with the secondary roundabout

2. Secondary roundabout – Flinders Rd & Albatross Service Rd

- Initial start date – 19 July 2017
- Initial completion date – end October 2017
- Revised start date – 26 February 2018
- Revised completion date – December 2018

3. Road rehabilitation Flinders Rd (additional works - \$420,000)– Norfolk Ave to Albatross Service Rd

Note: these are additional works due to the failure of the existing pavement. Included in contract as a variation.

- Start date – 13 November 2017
- Completion date – February 2018

4. Flinders Road Upgrade – Norfolk Ave to Nowra Creek Bridge

- Start date – 14 June 2017
- Initial completion date – late November 2017
- Completion date of road carriageway – March 2018
- Additional sealing works included – completion May 2018 – linemarking early June 2108
- Revised completion date of project – June 2018

5. Shared path extension, Rugby Park to Albatross Service Road

- Start date – March 2018
- Completion date – June 2018

Major delays that are affecting the timelines for Sections 1-4 include – Delays in gas relocation - 5 days, unsuitable subgrade - 2 days, inclement weather - 10 days, road rehabilitation (Section 3) - 20 days, delays in power relocation approval - 155 days, shutdown over Christmas period – 11 days. Total delays to date approximately - 37 weeks.

Note: works undertaken prior to the commencement of the actual roadworks in June 2017 included:

- tree clearing
- some service relocations
- construction of the temporary links for the Albatross Road detour